

Caltrans Status of Projects
(As of June 2010)

Route	Location Description	Estimated Ready to Begin Construction	Estimated End Construction	Project Manager	Comment
41	From 0.3 Mi north of Bullard Ave OC to Herndon Ave UC - Herndon Aux Lanes	07/10	01/12	Anand Kapoor (559) 243-3588	Construction to start in July.
41	From Ashlan Ave to 0.2 Mi north of Bullard Ave - Install Ramp Meters at 4 locations	06/10	01/12	Anand Kapoor (559) 243-3588	Project contract awarded. Started construction (June 7).
99	From North Goshen Overhead to Conejo Ave Separation - Widen 4 Lane Freeway to 6 Lanes	10/10	10/13	Phillip Sanchez (559) 243-3466	SR99 Bond funded project. Environmental Phase approved in 11/06. PS&E (design) is complete. Caltrans and AT&T have worked out solution where existing underground utility within freeway R/W does not have to be relocated. Awaiting approval of federal funding.
99	From Ashlan Ave to Grantland Ave - Widen 4 Lane Freeway to 6 Lanes	08/10	09/12	Jim Bane (559) 243-3469	SR99 Bond funded project with construction costs estimated at \$21 M. The project was advertised May 10, bid opening will be June 23 and construction commencing in August.
99	From Grantland Ave to Ave 7- Widen 4 Lane Freeway to 6 Lanes	04/12	07/16	Jim Bane (559) 243-3469	Environmental report is completed. Begin final design and right of way acquisition and utility coordination.
99	Between Shaw Ave and Herndon Ave - New Interchange at Veterans Blvd	08/14	07/16	Jim Bane (559) 243-3469	City of Fresno is lead agency. City continues to work on PA&ED. Traffic projections approved. Evaluate traffic analysis on Golden State connection alternatives. Draft environmental technical studies to be submitted for review.
180	Between Route 41 and Route 168 - Construct Braided Ramps	01/13	11/15	Neil Bretz (559) 243-3465	Project Study Report completed in 07/09. Environmental document anticipated to be completed in September. Then, the project will move into design. Project amended into 2010 SHOPP. Submitted to CTC for Design-Build authorization. Scheduled for June CTC meeting.
180	Between James Rd and Lake Ave - Construct Passing Lanes	05/17	10/18	Neil Bretz (559) 243-3465	Project Study Report updated in 05/08. Project is in Measure C Expenditure Plan to begin July 2011.

Caltrans Status of Projects
(As of June 2010)

180	From Temperance Ave to Quality Ave - Construct 4 Lane Freeway	11/09	05/12	Neil Bretz (559) 243-3465	Construction contract approved in 09/09. Construction Phase scheduled to begin in 11/09. With dry weather, <i>construction is moving along. If all goes well, project construction may be completed in the Spring of 2011.</i>
180	From Quality Ave to Trimmer Springs Rd - Widen 2 Lanes to 4 Lane Expressway	10/16	12/18	Neil Bretz (559) 243-3465	Executed coop agreement with FCTA to fund Design & Right of Way Phases. Continuing with Design, and verifying R/W requirements. <i>R/W acquisition in late-August or early-September once requirements have been verified.</i>

NOTE: Changes in italics.