

Caltrans Status of Projects
(As of November 2010)

Route	Location Description	Estimated Ready to Begin Construction	Estimated End Construction	Project Manager	Comment
41	From 0.3 Mi north of Bullard Ave OC to Herndon Ave UC - Herndon Aux Lanes	07/10	01/12	Anand Kapoor (559) 243-3588	Under construction. On Schedule.
41	From Ashlan Ave to 0.2 Mi north of Bullard Ave - Install Ramp Meters at 4 locations	06/10	01/12	Anand Kapoor (559) 243-3588	Under construction. On Schedule.
99	From North Goshen Overhead to Conejo Ave Separation - Widen 4 Lane Freeway to 6 Lanes	02/11	08/14	Phillip Sanchez (559) 243-3466	Advertised 8/30/2010; Bids open 10/19/2010. 60 day Award.
99	From Ashlan Ave to Grantland Ave - Widen 4 Lane Freeway to 6 Lanes	08/10	09/12	Jim Bane (559) 243-3469	SR99 Bond funded project with construction costs estimated at \$21 M. Construction contract awarded and approved. Scheduled to start construction activity in mid to late October.
99	From Grantland Ave to Ave 7. Widen 4 Lane Freeway to 6 Lanes	04/12	07/16	Jim Bane (559) 243-3469	Preparing final design. Right of Way mapping complete. Property appraisals underway. Coordinating with utility companies for relocation work. Will be meeting with SJ River regulatory agencies and concerned groups concerning bridge aesthetics, necessary permitting, and specific work requirements within the river bottom.