

Caltrans Status of Projects
(As of April 2010)

Route	Location Description	Estimated Ready to Begin Construction	Estimated End Construction	Project Manager	Comment
41	<i>From 0.3 Mi north of Bullard Ave OC to Herndon Ave UC - Herndon Aux Lanes</i>	<i>05/10</i>	<i>01/12</i>	<i>Anand Kapoor (559) 243-3588</i>	<i>Project contract awarded March 30. Start construction in May.</i>
41	<i>From Ashlan Ave to 0.2 mi north of Bullard Ave - Install Ramp Meters at 4 locations</i>	<i>05/10</i>	<i>01/12</i>	<i>Anand Kapoor (559) 243-3588</i>	<i>Project Contract awarded. Start construction in May.</i>
99	From North Goshen Overhead to Conejo Ave Separation - Widen 4 Lane Freeway to 6 Lanes	08/10	10/13	Phillip Sanchez (559) 243-3466	SR99 Bond funded project. Environmental Phase approved in 11/06. <i>PS&E (design) is complete. Caltrans and AT&T have worked out solution where existing underground utility within freeway R/W does not have to be relocated. R/W Certification and RTL is expected in early May.</i>
99	From Ashlan Ave to Grantland Ave - Widen 4 Lane Freeway to 6 Lanes	<i>09/10</i>	<i>09/12</i>	Jim Bane (559) 243-3469	SR99 Bond funded project with construction costs estimated at \$21 M. <i>The target date for advertising is this month, with construction commencing in the late summer.</i>
99	From Grantland Ave to Ave 7- Widen 4 Lane Freeway to 6 Lanes	<i>04/12</i>	<i>07/16</i>	Jim Bane (559) 243-3469	<i>Recently split with Project above. Complete environmental report is expected in May.</i>
99	Between Shaw Ave and Herndon Ave - New Interchange <i>at Veterans Blvd</i>	<i>07/13</i>	<i>07/16</i>	Jim Bane (559) 243-3469	City of Fresno is lead agency. <i>Project is in the PA&ED phase. First public scoping meeting in February. Environmental studies are ongoing, and there is progress toward the draft versions of various technical reports.</i>
180	Between Route 41 and Route 168 - Construct Braided Ramps	<i>01/13</i>	<i>11/15</i>	Neil Bretz (559) 243-3465	Project Study Report completed in 07/09. <i>Environmental document anticipated to be completed in September. Then, the project will move into design. If monies are available, looking to go design-build. This project is also a candidate for CMIA Bond Savings.</i>
180	Between James Rd and Lake Ave - Construct Passing Lanes	05/17	<i>10/18</i>	Neil Bretz (559) 243-3465	Project Study Report updated in 05/08. Project is awaiting funding.

Caltrans Status of Projects
(As of April 2010)

180	From Temperance Ave to Quality Ave - Construct 4 Lane Freeway	11/09	<i>05/12</i>	Neil Bretz (559) 243-3465	Construction contract approved in 09/09. Construction Phase began in 11/09. <i>In winter suspension, construction will resume in mid April.</i>
180	From Quality Ave to Trimmer Springs Rd - Widen 2 Lanes to 4 Lane Expressway	<i>10/16</i>	<i>12/18</i>	Neil Bretz (559) 243-3465	<i>Executed coop agreements with FCTA to fund Design & Right of Way Phases. Continuing with Design, and verifying R/W requirements.</i>

NOTE: Updates in italics.