

**Caltrans Status of Projects
(As of May 2010)**

Route	Location Description	Estimated Ready to Begin Construction	Estimated End Construction	Project Manager	Comment
41	From 0.3 Mi north of Bullard Ave OC to Herndon Ave UC - Herndon Aux Lanes	05/10	01/12	Anand Kapoor (559) 243-3588	Project contract awarded March 30. Start construction in May.
41	From Ashlan Ave to 0.2 Mi north of Bullard Ave - Install Ramp Meters at 4 locations	05/10	01/12	Anand Kapoor (559) 243-3588	Project contract awarded. Start construction in May.
99	From North Goshen Overhead to Conejo Ave Separation - Widen 4 Lane Freeway to 6 Lanes	08/10	10/13	Phillip Sanchez (559) 243-3466	SR99 Bond funded project. Environmental Phase approved in 11/06. PS&E (design) is complete. Caltrans and AT&T have worked out solution where existing underground utility within freeway R/W does not have to be relocated. R/W Certification and RTL is expected in early May. <i>CTC vote expected at May CTC meeting</i>
99	From Ashlan Ave to Grantland Ave - Widen 4 Lane Freeway to 6 Lanes	<i>08/10</i>	09/12	Jim Bane (559) 243-3469	SR99 Bond funded project with construction costs estimated at \$21 M. <i>The advertising date is May 10, bid opening on June 23 and construction commencing in August.</i>
99	From Grantland Ave to Ave 7- Widen 4 Lane Freeway to 6 Lanes	04/12	07/16	Jim Bane (559) 243-3469	Recently split with Project above. Complete environmental report is expected in May.
99	Between Shaw Ave and Herndon Ave - New Interchange at Veterans Blvd	07/13	07/16	Jim Bane (559) 243-3469	City of Fresno is lead agency. Project is in the PA&ED phase. First public scoping meeting in February. Environmental studies are ongoing, and there is progress toward the draft versions of various technical reports.
180	Between Route 41 and Route 168 - Construct Braided Ramps	01/13	<i>TBD</i>	Neil Bretz (559) 243-3465	Project Study Report completed in 07/09. Environmental document anticipated to be completed in September. Then, the project will move into design. If monies are available, looking to go design-build. This project is also a candidate for CMIA Bond Savings.
180	Between James Rd and Lake Ave - Construct Passing Lanes	05/17	10/18	Neil Bretz (559) 243-3465	Project Study Report updated in 05/08. Project is awaiting funding.

**Caltrans Status of Projects
(As of May 2010)**

180	From Temperance Ave to Quality Ave - Construct 4 Lane Freeway	11/09	05/12	Neil Bretz (559) 243-3465	Construction contract approved in 09/09. Construction Phase scheduled to begin in 11/09. Due to weather construction was delayed but is expected to commence in early May.
180	From Quality Ave to Trimmer Springs Rd - Widen 2 Lanes to 4 Lane Expressway	10/16	12/18	Neil Bretz (559) 243-3465	Executed coop agreement with FCTA to fund Design & Right of Way Phases. Continuing with Design, and verifying R/W requirements.