

Caltrans Status of Projects
(As of October 2010)

Route	Location Description	Estimated Ready to Begin Construction	Estimated End Construction	Project Manager	Comment
41	From 0.3 Mi north of Bullard Ave OC to Herndon Ave UC - Herndon Aux Lanes	07/10	01/12	Anand Kapoor (559) 243-3588	Under construction. On Schedule.
41	From Ashlan Ave to 0.2 Mi north of Bullard Ave - Install Ramp Meters at 4 locations	06/10	01/12	Anand Kapoor (559) 243-3588	Under construction. On Schedule.
99	From North Goshen Overhead to Conejo Ave Separation - Widen 4 Lane Freeway to 6 Lanes	02/11	08/14	Phillip Sanchez (559) 243-3466	Advertised 8/30/2010; Bids open 10/19/2010. 60 day Award.
99	From Ashlan Ave to Grantland Ave - Widen 4 Lane Freeway to 6 Lanes	08/10	09/12	Jim Bane (559) 243-3469	SR99 Bond funded project with construction costs estimated at \$21 M. Construction contract awarded and approved. Scheduled to start construction activity in mid to late October.
99	From Grantland Ave to Ave 7 - Widen 4 Lane Freeway to 6 Lanes	04/12	07/16	Jim Bane (559) 243-3469	Preparing final design. Right of Way mapping complete. Property appraisals underway. Coordinating with utility companies for relocation work. Will be meeting with SJ River regulatory agencies and concerned groups concerning bridge aesthetics, necessary permitting, and specific work requirements within the river bottom.

Caltrans Status of Projects
(As of October 2010)

99	Between Shaw Ave and Herndon Ave - New Interchange at Veterans Blvd	08/14	07/16	Jim Bane (559) 243-3469	City of Fresno is lead agency. City continues to work on PA&ED. <i>Reviewing Traffic Analysis Report, Geometric Approval Drawings, and Environmental Technical Studies. City's consultant preparing Administrative Drafts of the Draft Environmental Document and Draft Project Report.</i>
180	Between Route 41 and Route 168 - Construct Braided Ramps	06/11	11/13	Neil Bretz (559) 243-3465	<i>Project report approved 9/1/10. Environmental document approved 8/24/10.</i>
180	Between James Rd and Lake Ave - Construct Passing Lanes	05/17	10/18	Neil Bretz (559) 243-3465	No changes. Project Study Report updated in 05/08. Project is in Measure C Expenditure Plan to begin July 2011.
180	From Temperance Ave to Quality Ave - Construct 4 Lane Expressway	11/09	05/12	Neil Bretz (559) 243-3465	<i>Anticipate reopening Academy Ave and shifting traffic to new westbound lanes in November.</i> Construction complete Spring/Summer 2011
180	From Quality Ave to Trimmer Springs Rd - Widen 2 Lanes to 4 Lane Expressway	10/16	12/18	Neil Bretz (559) 243-3465	No Change. Executed coop agreement with FCTA to fund Design & Right of Way Phases. Continuing with Design, and verifying R/W requirements. R/W acquisition in late-August or early-September once requirements have been verified.

NOTE: Changes in italics.